

## INTER-OFFICE MEMORANDUM

TO: CHAIR AND MEMBERS FINANCIAL MANAGEMENT COMMITTEE      DATE: 2020 January 09


FROM: DIRECTOR PLANNING AND BUILDING      FILE: 4230 01

**SUBJECT: MAJOR CIVIC BUILDING PROJECTS STATUS UPDATE**

The following table summarizes the current status of eight major civic building projects, and provides an estimated project completion date:

Project	Current Project Phase	Est. Completion of Current Project Phase	Est. Project Completion Date	Additional Comments
Burnaby Lake Aquatic & Arena	Schematic Design	January 2020	Winter 2023	SD report due end of January 2020
Willingdon Heights Community Centre	Reviewing Site/Building Layout Options	January 2019	Fall 2023	SD report due Spring 2020
Confederation Park Community Centre	Reviewing Site/Building Layout Options	January 2019	Fall 2023	SD report due Spring 2020
Cameron Community Centre	Program Development	February 2020	Summer 2024	Consultant engaged in December 2019
South Burnaby Arena	Construction	NA	Fall 2021	Foundations and civil work underway
Laurel Street Works Yard (Phase 2)	Construction	NA	Spring 2023	Tendering project in mid-January 2020
Metrotown Events Centre*	Feasibility Study/Program Development	Summer 2020	TBC	Consultant interviews held Jan 13-14 2020
Hwy 1/ Burnaby Lake Overpass	Feasibility Study	February 2020	TBC	Options workshop in Spring 2020

A more detailed project update summary will be provided in the March quarterly update report to members of the Financial Management Committee and Council.



E.W. Kozak, Director  
PLANNING AND BUILDING

MN:

cc: City Manager  
Members of Council

Director Engineering  
City Clerk

Director Parks, Recreation and  
Cultural Services

Z:\General\Projects Status Update Reports\FMC Verbal Updates\2020.01.15 FMC Monthly Update Memo.Docx