

## INTER-OFFICE MEMORANDUM

TO: CHAIR AND MEMBERS  
FINANCIAL MANAGEMENT COMMITTEE

DATE: 2020 February 12

FROM: DIRECTOR PLANNING AND BUILDING


FILE: 4230 01

**SUBJECT: MAJOR CIVIC BUILDING PROJECTS STATUS UPDATE**

The following table summarizes the current status of eight major civic building projects, and provides an estimated project completion date:

Project	Current Project Phase	Est. Completion of Current Project Phase	Est. Project Completion Date	Additional Comments
Burnaby Lake Aquatic & Arena	Schematic Design (Complete)	NA	Summer 2024	Detailed design funding report Feb 12 2020
Willingdon Heights Community Centre	Building Layout Options	March 2020	Fall 2023	SD report due Spring 2020
Confederation Park Community Centre	Schematic Design	April 2020	Fall 2023	SD report due Spring 2020
Cameron Community Centre	Program Development	March 2020	Summer 2024	Initiating public consultation
South Burnaby Arena	Construction	NA	Fall 2021	Foundations and walls underway
Laurel Street Works Yard (Phase 2)	Construction	NA	Spring 2023	Out to tender
Metrotown Events Centre*	Feasibility Study/Program Development	Summer 2020	TBC	Consultant selected in Jan 2020
Hwy 1/ Burnaby Lake Overpass	Schematic Design	April 2020	TBC	Site evaluation/ selection in progress

A more detailed project update summary will be provided in the March quarterly update report to members of the Financial Management Committee and Council.



E.W. Kozak, Director  
PLANNING AND BUILDING

MN:

cc: City Manager      Director Engineering  
Members of Council      Director Parks, Recreation and Cultural Services

City Clerk

Z:\General\Projects Status Update Reports\FMC Verbal Updates\2020.02.12 FMC Monthly Update Memo - Copy.Docx