

INTER-OFFICE MEMORANDUM

TO: CHAIR AND MEMBERS
FINANCIAL MANAGEMENT COMMITTEE

DATE: 2020 October 07

FROM: DIRECTOR PLANNING AND BUILDING

FILE: 4230 01

SUBJECT: MAJOR CIVIC BUILDING PROJECTS STATUS UPDATE

The following table summarizes the current status of select major civic building projects, and provides an estimated project completion date:

Project	Current Project Phase	Est. Completion of Current Project Phase	Est. Project Completion Date	Additional Comments
Burnaby Lake Aquatic and Arena	Detailed Design	Summer 2021	Summer 2024	Rezoning Fall 2020
Willingdon Heights Community Centre	Schematic Design	Complete	TBD	Council workshop Nov 2020
Brentwood – Comm Benefit Bonus	MOU	July 2020	TBD	Draft MOU
Confederation Park Community Centre	Schematic Design	Complete	Winter 2023	Council Workshop #2 to follow
Cameron Community Centre	Schematic Design	January 2021	Summer 2025	Public consultation complete
South Burnaby Arena	Construction	Winter 2021	Spring 2022*	Some construction delay (COVID19)
Laurel Street Works Yard (Phase 2)	Construction	Summer 2023	Summer 2023	Construction underway
Metrotown Events Centre	Feasibility Study	Complete	TBD	Council Workshop Nov. 2
Hwy 1/Burnaby Lake Overpass	Design Development	Complete	TBD	Council Workshop #2 (Location analysis)
Fire Hall #8 – SFU	Feasibility Study		2023	Initiate Feasibility Study


* Indicates date revised from previous FMC update

Chair and Members FMC

Subject: Major Civic Building Projects Status Update

2020 October 07.....Page 2

A more detailed project update summary will be provided in the January quarterly update report to members of the Financial Management Committee and Council.

 E. W. Kozak, Director
PLANNING AND BUILDING

TVD:sla

cc: Members of Council
 City Manager
 Director Engineering
 Director Parks, Recreation and Cultural Services
 Director Public Safety and Community Services
 Chief Librarian
 Acting City Clerk

X:_General\Projects Status Update Reports\FMC Monthly Updates\2020.10.07 FMC Monthly Update Memo.Docx