

INTER-OFFICE MEMORANDUM

TO: CHAIR AND MEMBERS DATE: 2021 July 07
FINANCIAL MANAGEMENT COMMITTEE

FROM: DIRECTOR PLANNING AND BUILDING FILE: 4230 01

SUBJECT: MAJOR CIVIC BUILDING PROJECTS STATUS UPDATE

The following table summarizes the current status of select major civic building projects, and provides an estimated project completion date:

Project	Current Project Phase	Est. Completion of Current Project Phase	Est. Project Completion Date	Additional Comments
Burnaby Lake Aquatic and Arena	Detailed Design	Fall 2021	Fall 2025	Open House June 10
Brentwood – Comm Benefit Bonus	Schematic Design		TBD	Design Development
Confederation Park Community Centre	Schematic Design	Complete	Winter 2025	PH2 Design Funding Request
Cameron Community Centre	Schematic Design	Complete	Summer 2025	PH2 Design Funding Request
South Burnaby Arena	Construction	Spring 2022	July 2022	Material delivery delays
Laurel Street Works Yard (Phase 2)	Construction	Summer 2023	Summer 2023	Ongoing
Hwy 1/Burnaby Lake Overpass	Schematic Design	September 2021	TBD	Site Options #3-#4
Fire Hall #8 – SFU	Feasibility Study		2024	Initiated (site selected) – Council direction required

* Indicates date revised from previous FMC update

A more detailed project update summary will be provided in the September update report to members of the Financial Management Committee and Council.



E.W. Kozak, Director
PLANNING AND BUILDING

TVD:sla

cc: Members of Council
 Acting City Manager
 Director Engineering
 Director Parks, Recreation and Cultural Services
 Director Public Safety and Community Services
 Assistant Director Civic Building Projects
 Chief Librarian
 City Clerk