

INTER-OFFICE MEMORANDUM

TO: CHAIR AND MEMBERS
FINANCIAL MANAGEMENT COMMITTEE

DATE: 2021 October 06

FROM: DIRECTOR PLANNING AND BUILDING

FILE: 4230 01

SUBJECT: MAJOR CIVIC BUILDING PROJECTS STATUS UPDATE

The following table summarizes the current status of select major civic building projects, and provides an estimated project completion date:

Project	Current Project Phase	Est. Completion of Current Project Phase	Est. Project Completion Date	Additional Comments
Burnaby Lake Aquatic and Arena	Detailed Design	Fall 2021	Fall 2025	Rezoning Review
Brentwood – Comm Benefit Bonus	Schematic Design	December 2021*	TBD	Revisiting street presence
Confederation Park Community Centre	Detailed Design	Fall 2022	Winter 2025	Initiating Detailed Design
Cameron Community Centre	Schematic Design	Complete	Summer 2025	Initiating Detailed Design
South Burnaby Arena	Construction	October 2022*	October 2022*	Material delivery delays
Laurel Street Works Yard (Phase 2)	Construction	Summer 2023	Summer 2023	Ongoing
Hwy 1/Burnaby Lake Overpass	Schematic Design	October 2021*	TBD	Site Options #3-#4
Fire Hall #8 – SFU	Feasibility Study		2024	Proposal Evaluation
City Hall Space Needs Study	Functional Needs Assessment	Feb 2022	Aug 2022	Future planning concepts

* Indicates date revised from previous FMC update

A more detailed project update summary will be provided in the December update report to members of the Financial Management Committee and Council.



E.W. Kozak, Director
PLANNING AND BUILDING

TVD:sla

cc: Members of Council
 Chief Administrative Officer
 Director Engineering
 Director Parks, Recreation and Cultural Services
 Director Public Safety and Community Services
 Director Corporate Services
 Assistant Director Civic Building Projects
 Chief Librarian
 City Clerk