

INTER-OFFICE MEMORANDUM

TO:CHAIR AND MEMBERS
FINANCIAL MANAGEMENT COMMITTEEDATE: 2021 November 8FROM:DIRECTOR PLANNING AND BUILDINGFILE: 4230 01

SUBJECT: MAJOR CIVIC BUILDING PROJECTS STATUS UPDATE

The following table summarizes the current status of select major civic building projects, and provides an estimated project completion date:

Project	Current Project Phase	Est. Completion of Current Project Phase	Est. Project Completion Date	Additional Comments
Burnaby Lake Aquatic and Arena	Detailed Design	Fall 2021	Fall 2025	Rezoning Nov 22 Council 1 st Read
Brentwood – Comm Benefit Bonus	Schematic Design	December 2021*	TBD	Master agreement approved
Confederation Park Community Centre	Detailed Design	Fall 2022	Winter 2025	Initiating Detailed Design
Cameron Community Centre	Schematic Design	Complete	Summer 2025	Public Open House Nov 24, 25 (online)
South Burnaby Arena	Construction	October 2022	October 2022	Mass timber install in progress (Rink B)
Laurel Street Works Yard (Phase 2)	Construction	Summer 2023	Summer 2023	Ongoing
Hwy 1/Burnaby Lake Overpass	Schematic Design	December 2021*	TBD	BC Hydro analysis on Options #3-#4
Fire Hall #8 – SFU	Feasibility Study		2024	Project delivery method review
City Hall Space Needs Study	Functional Needs Assessment	Feb 2022	Aug 2022	Future planning concepts

^{*} Indicates date revised from previous FMC update

A more detailed project update summary will be provided in the December update report to members of the Financial Management Committee and Council.

W. Kozak, Director PLANNING AND BUILDING

TVD:sla

cc: Members of Council Chief Administrative Officer Deputy Chief Administrative Officer and Chief Financial Officer Director Engineering Director Parks, Recreation and Cultural Services Director Public Safety and Community Services Director Corporate Services Assistant Director Civic Building Projects Chief Librarian City Clerk

\Filesrv4\Civic_Bldg_Projects_General\Projects Status Update Reports\FMC Monthly Updates\2021\2021.11.17 FMC Monthly Update Memo.Docx