

INTER-OFFICE MEMORANDUM

TO: CHAIR AND MEMBERS
FINANCIAL MANAGEMENT COMMITTEE

DATE: 2022 Sept 14

FROM: DIRECTOR CIVIC BUILDING PROJECTS

FILE: 4230 01

SUBJECT: MAJOR CIVIC BUILDING PROJECTS STATUS UPDATE

The following table summarizes the current status of select major civic building projects, and provides an estimated project completion date:

Project	Current Project Phase	Est. Completion of Current Project Phase	Est. Project Completion Date	Additional Comments
Burnaby Lake Aquatic and Arena	Building Permit review	October 2022	Spring 2025	CM RFP Eval
Brentwood Community Centre	Detailed Design	January 2023	Fall 2027	BP Application November 2022
Confederation Park Community Centre	Detailed Design	August 2023	Winter 2025	No rezoning required
Cameron Community Centre	Detailed Design	Spring 2023	Summer 2025	Public Art Procurement
South Burnaby Arena	Construction	June 2023*	June 2023*	Roof is watertight
Laurel Street Works Yard (Phase 2)	Construction	Summer 2023	Summer 2023	Main Building complete Fall 2022
Hwy 1/Burnaby Lake Overpass	Schematic Design	Complete	Summer 2026	Public Consultation complete
Fire Hall #4 and #8	Detailed Design	November 2022	December 2023*	Archaeology/Heritage Permit review
City Hall Space Needs Study	Site massing options	January 2023	January 2023*	Bonsor & Civic Sqr PDC 2023

** Indicates date revised from previous FMC update*

A more detailed project update summary will be provided in the report to members of the Financial Management Committee and Council, at the next occurrence of the Financial Management Committee.



TVD for Charles Allen, Director
CIVIC BUILDING PROJECTS

TVD

cc: Members of Council
 General Manager Lands and Facilities
 Chief Administrative Officer
 Acting Chief Financial Officer
 General Manager Engineering
 General Manager Parks, Recreation and Cultural Services
 General Manager Community Safety
 General Manager Corporate Services
 General Manager Planning and Development
 Chief Librarian
 City Clerk