

## INTER-OFFICE MEMORANDUM

TO: CHAIR AND MEMBERS  
FINANCIAL MANAGEMENT COMMITTEE

DATE: 2021 March 3

FROM: DIRECTOR PLANNING AND BUILDING

FILE: 4230 01

**SUBJECT: MAJOR CIVIC BUILDING PROJECTS STATUS UPDATE**

The following table summarizes the current status of select major civic building projects, and provides an estimated project completion date:

Project	Current Project Phase	Est. Completion of Current Project Phase	Est. Project Completion Date	Additional Comments
Burnaby Lake Aquatic and Arena	Detailed Design	Fall 2021	Fall 2025	Program revisions Memo April FMC
Willingdon Heights Community Centre	Schematic Design	Complete	TBD	Wrap up Report April FMC
Brentwood – Comm Benefit Bonus	Concept Design	Complete	TBD	Concept design March FMC
Confederation Park Community Centre	Schematic Design	Complete	Winter 2025	Design Revisions
Cameron Community Centre	Schematic Design	June 2021	Summer 2025	Program complete
South Burnaby Arena	Construction	Winter 2021	Spring 2022	Construction ongoing
Laurel Street Works Yard (Phase 2)	Construction	Summer 2023	Summer 2023	Construction ongoing
Hwy 1/Burnaby Lake Overpass	Schematic Design	Complete	TBD	Schematic Design Site Review March
Fire Hall #8 – SFU	Feasibility Study		2024*	Initiate Feasibility Study

\* Indicates date revised from previous FMC update

Chair and Members FMC

Subject: Major Civic Building Projects Status Update

2021 March 3 ..... Page 2

A more detailed project update summary will be provided in the May update report to members of the Financial Management Committee and Council.



For

E.W. Kozak, Director  
PLANNING AND BUILDING

TVD:sla

cc:     Members of Council  
          City Manager  
          Director Engineering  
          Director Parks, Recreation and Cultural Services  
          Director Public Safety and Community Services  
          Chief Librarian  
          City Clerk

\\Filesrv\Civic\_Bldg\_Projects\General\Projects Status Update Reports\FMC Monthly Updates\2021\2021.03.11 FMC Monthly Update Memo.Docx