

INTER-OFFICE MEMORANDUM

TO: CHAIR AND MEMBERS
FINANCIAL MANAGEMENT COMMITTEE

DATE: 2021 April 14

FROM: DIRECTOR PLANNING AND BUILDING

FILE: 4230 01

SUBJECT: MAJOR CIVIC BUILDING PROJECTS STATUS UPDATE

The following table summarizes the current status of select major civic building projects, and provides an estimated project completion date:

Project	Current Project Phase	Est. Completion of Current Project Phase	Est. Project Completion Date	Additional Comments
Burnaby Lake Aquatic and Arena	Detailed Design	Fall 2021	Fall 2025	Program revisions Council direction required
Willingdon Heights Community Centre	Schematic Design	Complete	TBD	Wrap up Report May FMC
Brentwood – Comm Benefit Bonus	Schematic Design	Complete	TBD	Building Program underway
Confederation Park Community Centre	Schematic Design	Complete	Winter 2025	Design Revisions Council direction required
Cameron Community Centre	Schematic Design	June 2021	Summer 2025	Program complete
South Burnaby Arena	Construction	Spring 2022	Spring 2022	Construction ongoing (structural steel)
Laurel Street Works Yard (Phase 2)	Construction	Summer 2023	Summer 2023	Construction ongoing
Hwy 1/Burnaby Lake Overpass	Schematic Design	September 2021*	TBD	Site Option #3-#4 Schematic Design
Fire Hall #8 – SFU	Feasibility Study		2024	Initiate Feasibility Study

* Indicates date revised from previous FMC update

Chair and Members FMC

Subject: Major Civic Building Projects Status Update

2021 April 14.....Page 2

A more detailed project update summary will be provided in the May update report to members of the Financial Management Committee and Council.



E.W. Kozak, Director

PLANNING AND BUILDING

TVD:sla

cc: Members of Council
 Acting City Manager
 Director Engineering
 Director Parks, Recreation and Cultural Services
 Director Public Safety and Community Services
 Chief Librarian
 City Clerk

\\Filesrv4\Civic_Bldg_Projects\General Projects Status Update Reports\FMC Monthly Updates\2021\2021.04.21 FMC Monthly Update Memo.Docx