
TO: CITY MANAGER **DATE:** 2016 March 07

FROM: DIRECTOR FINANCE **FILE:** 5820-20
Reference: 145-10/14

**SUBJECT: CONTRACT INCREASE – E37/2014
CARIBOO ROAD AND STORMONT AVENUE**

PURPOSE: To obtain Council approval to increase the existing contract for the Cariboo Road and Stormont Avenue Project.

RECOMMENDATION:

1. **THAT** Council approve a contract increase of \$29,785.35 including GST in the amount of \$1,418.35 to Associated Engineering (B.C.) Ltd. for a total contract value of \$278,411.70 as outlined in this report.

REPORT

On 2015 January 05, the City awarded a contract to Associated Engineering (B.C.) Ltd. for the engineering design and construction services relating to the Cariboo Road – Stormont Avenue Project (E37/2014) in the amount of \$173,496.75 including GST. Since the award of this contract there have been five change order approvals valued at \$76,179.60 including GST in the amount of \$3,627.60 for additional work required.

Through an onsite detailed assessment, Associated Engineering (B.C.) Ltd. has subsequently identified an additional change order in the amount of \$29,785.35 including GST, bringing the total contract value to \$278,411.70 including GST of \$13,257.70.

The change of scope is due to water seepage which was identified during construction resulting in longer construction duration and additional construction services required as a result of a delay caused by the environmental investigation, as well as additional geotechnical investigation fees.

The Director Engineering concurs with this recommendation.

Funding for this requirement is provided under Capital project ERA.0035 (\$28,400) which is included in the 2016 – 2020 Provisional Financial Plan.



Denise Jorgenson
DIRECTOR FINANCE

GC:SC/kh

cc: Director Engineering